

राजस्थान सरकार
निदेशालय, चिकित्सा एवं स्वास्थ्य सेवायें, राजस्थान-जयपुर

क्रमांक: योजना/निर्माण/एफ -493/2020/292

दिनांक: 11/6/20

मुख्य चिकित्सा एवं स्वास्थ्य अधिकारी,
समस्त राजस्थान

विषय :- मुख्यमंत्री निःशुल्क योजनान्तर्गत स्वीकृत 450 नये दवा वितरण केन्द्रों के निर्माण में रही बाधाओं को दूर कर शीघ्र ही निर्माण कार्य शुरू करवाने बाबत।

सन्दर्भ:- मुख्य अभियंता चि.एवं स्वा.विभाग की अनौ.टि.क्रमांक:406 दिनांक 10.6.2020 के क्रम में।

उपरोक्त सन्दर्भित विषयान्तर्गत लेख है कि मुख्य अभियंता, चिकित्सा एवं स्वास्थ्य विभाग ने परिशिष्ट "अ,ब,स" संलग्न कर अंकित किया है कि कुछ कार्य कुछ बाधाओं के कारण प्रारम्भ नहीं किये जा रहे हैं।

अतः आप अपने स्तर पर कार्य प्रारम्भ करने में आ रही बाधाओं को दूर कर तत्काल कार्य प्रारम्भ करवाना सुनिश्चित करते हुये निदेशालय को सूचना से अवगत करावे।

संलग्न:-परिशिष्ट:- अ,ब,स

— ६ —
निदेशक (जन.स्वा.)

चिकित्सा एवं स्वास्थ्य सेवायें

राजस्थान-जयपुर

क्रमांक: योजना/निर्माण/एफ -493/2020/292

दिनांक: 19/6/20

प्रतिलिपि:-निम्न को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित है:-

1. निजी सचिव, निदेशक(जन.स्वा.) चिकित्सा एवं स्वास्थ्य विभाग जयपुर राज.।
2. मुख्य अभियंता, चिकित्सा एवं स्वास्थ्य विभाग मुख्यालय।
3. रक्षित पत्रावली।

4. 57451 स्वरि कम के अफसर लेख है कि इस की विलम्बी वेबसाइट पर अपलोड करे।

निदेशक (जन.स्वा.)

चिकित्सा एवं स्वास्थ्य सेवायें

राजस्थान-जयपुर

राजस्थान सरकार
निदेशालय, चिकित्सा एवं स्वास्थ्य सेवायें, राजस्थान-जयपुर

क्रमांक: योजना/निर्माण/एफ -493/2020/282

दिनांक: 19/6/20

मुख्य चिकित्सा एवं स्वास्थ्य अधिकारी,
समस्त राजस्थान

विषय :- मुख्यमंत्री निःशुल्क योजनान्तर्गत स्वीकृत 450 नये दवा वितरण केन्द्रों के निर्माण में रही बाधाओं को दूर कर शीघ्र ही निर्माण कार्य शुरू करवाने बाबत।

सन्दर्भ:- मुख्य अभियंता चि.एवं स्वा.विभाग की अनौ.टि.क्रमांक:406 दिनांक 10.6.2020 के क्रम में।

उपरोक्त सन्दर्भित विषयान्तर्गत लेख है कि मुख्य अभियंता, चिकित्सा एवं स्वास्थ्य विभाग ने परिशिष्ट "अ,ब,स" संलग्न कर अंकित किया है कि कुछ कार्य कुछ बाधाओं के कारण प्रारम्भ नहीं किये जा रहे हैं।

अतः आप अपने स्तर पर कार्य प्रारम्भ करने में आ रही बाधाओं को दूर कर तत्काल कार्य प्रारम्भ करवाना सुनिश्चित करते हुये निदेशालय को सूचना से अवगत करावे।

संलग्न:-परिशिष्ट:- अ,ब,स

निदेशक (जन.स्वा.)
चिकित्सा एवं स्वास्थ्य सेवायें
राजस्थान-जयपुर
दिनांक:

क्रमांक: योजना/निर्माण/एफ -493/2020/

प्रतिलिपि:-निम्न को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित है:-

1. निजी सचिव, निदेशक (जन.स्वा.) चिकित्सा एवं स्वास्थ्य विभाग जयपुर राज.।
2. मुख्य अभियंता, चिकित्सा एवं स्वास्थ्य विभाग मुख्यालय।
3. रक्षित पत्रावली।

4. उपरोक्त स्तर पर क्रम को अंजल लेख है कि ऊपर दी विषय की वेबसाइट पर अंजल करे।

निदेशक (जन.स्वा.)
चिकित्सा एवं स्वास्थ्य सेवायें
राजस्थान-जयपुर

Abstract of 450 Nos DDC's sanctioned in PIP 2019-20

(As per MPR ending May 2020)

S.N.	Name of Division	Name of Distt.	No. of DDC approved	No. of Work Comp. / H.O. up to 31.05.20	No. of Work expected to be Comp. up to 30.06.20	No. of Work expected to be Comp. up to 31.07.20	LNA
1	2	3	4	5	6	7	8
1	Ajmer	Ajmer	17		17		
2		Bhilwara	22		22		
3	Alwar	Alwar	49			49	
4		Dausa	17		17		
5	Banswara	Banswara	5	4			1
6		Dungarpur	5	5			
7		Pratapgarh	2		2		
8	Bharatpur	Bharatpur	12		12		
9		Dholpur	7			7	
10		Karauli	5		5		
11	Bikaner	Bikaner	18	11	4		3
12		Sri Ganganagar	1	1			
13	Chittorgarh	Chittorgarh	9	9			
14		Rajsmand	19	19			
15	Churu	Churu	11		11		
16		Hanumangarh	12		12		
17	Jaipur-I	Jaipur-I	29	17	5		7
18		Tonk	15	4	9		2
19	Jaipur-II	Jaipur-II	24		24		
20		Nagaur	12		12		
21	Jalore	Barmer	15	15			
22		Jalore	3	3			
23	Jodhpur	Jaisalmer	11	9			2
24		Jodhpur	37		26	1	10
25		Pali	11		10		1
26	Kota	Baran	11	9	1		1
27		Jhalawar	2	2			
28		Kota	23	13	9		1
29	Sawai Madhopur	Bundi	5	2	1		2
30		Sawai Madhopur	10	2		8	
31	Sikar	Jhunjhunu	5	1	4		
32		Sikar	16	4	10	2	
33	Udaipur	Sirohi	2				2
34		Udaipur	8		8		
		Total	450	130	221	67	32

National Health Mission, Rajasthan, Jaipur
Physical & Financial Progress Report of NHM works Sanction in 2019 - 20 ending May 2020

(Rs. In Lacs)																								
S.No.	Name of Division	Name of Distt.	Location of Facility	Type of Facility	Type of Work (Name of work)	Const. Agency	Year of Sanction	No. of DDC's	A & F Sanction	Work order Amount	Exp. Up to March 2020	Exp 't'p to previous month during Year	Exp. During month	upto date exp. During year 2020-21	upto date exp.	Physical Progress						Remarks (Physical status)		
																Work in Progress	Work Complete	Handed Over	Not Started	Land not available	Total			
1	2	3	4	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
59	Kota	Baran	Anah	CHC 50	New Drug Distribution Counters	M&H	2019-20	1	2.50	17.85	12.45			0.00	12.45				1		1		Space not decided by MOIC	
69	Banswara	Banswara	Kushalgarh	CHC 50	New Drug Distribution Counters	M&H	2019-20	1	2.50	9.27	0.00	6.75		6.75	6.75				1		1		Not started	
119	Bikaner	Bikaner	Raner Damolai	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	PKG	0.00			0.00	0.00				1		1		Room Not Available	
120	Bikaner	Bikaner	Sawansar	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	PKG	0.00			0.00	0.00				1		1		Place Not Available	
122	Bikaner	Bikaner	Sera	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	PKG	0.00			0.00	0.00				1		1		PtIC Running in Private Building	
137	Sawal Madhopur	Bundi	PMO Bundi	DH 300	New Drug Distribution Counters	M&H	2019-20	2	5.00	2.26	0.00			0.00	0.00				2		2		Not start by PMO	
182	Jaipur - I	Jaipur - I	BDM Kotpuli	SDH 250	New Drug Distribution Counters	M&H	2019-20	1	2.50	2.26	0.00			0.00	0.00				1		1		Space not provided by MOIC	
183	Jaipur - I	Jaipur - I	Acrol	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	2.26	0.00			0.00	0.00				1		1		Space not provided by MOIC	
190	Jaipur - I	Jaipur - I	Khajrol	CHC 30	New Drug Distribution Counters	M&H	2019-20	1	2.50	2.26	0.00			0.00	0.00				1		1		Space not provided by MOIC	
194	Jaipur - I	Jaipur - I	Gowdgarh	CHC 30	New Drug Distribution Counters	M&H	2019-20	1	2.50	2.26	0.00			0.00	0.00				1		1		Space not provided by MOIC	
197	Jaipur - I	Jaipur - I	Samod	CHC 30	New Drug Distribution Counters	M&H	2019-20	1	2.50	2.26	0.00			0.00	0.00				1		1		Space not provided by MOIC	
198	Jaipur - I	Jaipur - I	Nayala	CHC 30	New Drug Distribution Counters	M&H	2019-20	2	5.00	4.52	0.00			0.00	0.00				2		2		New CHC bldg. work in progress	
229	Jodhpur	Jaisalmer	BHENSARA	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	2.26	0.00			0.00	0.00				1		1		Space not provided by MOIC	
230	Jodhpur	Jaisalmer	BADODA GANV	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	25.02	0.00			0.00	0.00				1		1		Newly PHC under const.	
246	Jodhpur	Jodhpur	Ishru	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	0.00	0.00			0.00	0.00				1		1		PHC not sanctioned	
248	Jodhpur	Jodhpur	Ranisar	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	1.36	0.00			0.00	1.36				1		1		New Const. PHC under HO	
249	Jodhpur	Jodhpur	Luna	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	0.00	0.00			0.00	0.00				1		1		New Const. PHC under HO	
253	Jodhpur	Jodhpur	Kedapa	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	0.00	0.00			0.00	0.00				1		1		New Const. PHC under HO	
254	Jodhpur	Jodhpur	Birai	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	0.00	0.00			0.00	0.00				1		1		New Const. PHC under HO	
255	Jodhpur	Jodhpur	Soyla	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	75.85	0.00			0.00	0.00				1		1		New Const. PHC under HO	
256	Jodhpur	Jodhpur	Chandsarna	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	0.00	0.00			0.00	0.00				1		1		New Const. PHC under HO	
259	Jodhpur	Jodhpur	Balesar	CHC 50	New Drug Distribution Counters	M&H	2019-20	1	2.50	0.00	0.00			0.00	0.00				1		1		New Const. PHC under HO	
264	Jodhpur	Jodhpur	Mathaniya	CHC 30	New Drug Distribution Counters	M&H	2019-20	1	2.50	0.00	0.00			0.00	0.00				1		1		Site not provided by MOIC	
266	Jodhpur	Jodhpur	Lohawal	CHC 30	New Drug Distribution Counters	M&H	2019-20	1	2.50	0.00	0.00			0.00	0.00				1		1		Site not provided by MOIC	
284	Kota	Kota	Purohit Ji Ki Tapri	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	47.18	22.18			0.00	22.18				1		1		CHC under const.	
365	Udaipur	Sirohi	SHEOGANU	CHC 50	New Drug Distribution Counters	M&H	2019-20	1	2.50	0.00	0.00			0.00	0.00				1		1		Space for counter not decided	
366	Udaipur	Sirohi	SARIPGANU	CHC 30	New Drug Distribution Counters	M&H	2019-20	1	2.50	0.00	0.00			0.00	0.00				1		1		Room Not Available	
371	Jaipur - I	Tonk	Todaraisingh	CHC 50	New Drug Distribution Counters	M&H	2019-20	1	2.50	2.15	0.00			0.00	0.00				1		1		Room Not Available	
374	Jaipur - I	Tonk	Unhara	CHC 30	New Drug Distribution Counters	M&H	2019-20	1	2.50	2.15	0.00			0.00	0.00				1		1		Space not provided by MOIC	
			Total	29		M&H	2019-20	31	77.50	22.38	1.36	0.00	0.00	0.00	0.00	1.36	0	0	0	31	0	31		Space not provided by MOIC

National Health Mission, Rajasthan, Jaipur
Physical & Financial Progress Report of NHM works Sanction in 2019 - 20 ending May 2020

(Rs. in Lacs)

S. No.	Name of Division	Name of Dist.	Location of Facility	Type of Facility	Type of Work (Name of work)	Const. Agency	Year of Sanction	No. of DDC's	A & F Sanction	Work order Amount	Exp. Up to March 2020	Exp. Up to previous month during year	Exp. During month	upto date exp. During year 2020-21	upto date exp.	(Rs. in Lacs)								Remarks (Physical status)
																Physical Progress								
																Work in Progress	Work Complete	Handed Over	Not Started	Land not available	Total			
1	2	3	4	6	7	8	9		10	11	14	15	16	17	18	19	20	21	22	23	24	25		
312	Jodhpur	Pali	Jhila	PHC	New Drug Distribution Counters	M&H	2019-20	1	2.50	22.15	0.00	0.00	0.00	0.00	0.00				1	1		New PHC Bldg. LNA		
			Total	1				1	2.50	0.00	0.00	0.00	0.00	0.00	0.00	0	0	0	0	1	1			

9/12/2020